

LIFT UPGRADING PROGRAMME - BULK CONTRACT C51

PRECINCT (C) : BLOCKS 101 to 109 Bukit Purmei

PROJECT STATUS up July 2010

Contractor : Teambuild Construction Pte Ltd

Block No.	NEW LIFT CONSTRUCTION				EXISTING LIFT				Remarks
	Lift	*Stage Of Works <-%>	Target to Commission	Upgrading			Shut Down (ELS)		
				Lift	*Stage Of Works <-%>	Target to Commission			
101	C	Lift in operation	4 Qtr 09	A	LMR Upgrading	10%	4Qtr 10	2Qtr 09	
	B	Lift in operation	4 Qtr 09	B	Lift in operation		2 Qtr 10	4 Qtr 10	
102	C	Lift in operation	4 Qtr 09	A	Lift in operation		2 Qtr 10	4 Qtr 09	
	D	Lift in operation	4 Qtr 09	B	Lift in operation		2 Qtr 10	4 Qtr 10	
103	C	Lift in operation	4 Qtr 09	A	LMR Upgrading	10%	4 Qtr 10	2 Qtr 09	
	B	Lift in operation	4 Qtr 09	B	Lift in operation		2Qtr 10	1Qtr 10	
104	C	Lift in operation	4 Qtr 09	A	Lift installation in progress	30%	4Qtr 10	2 Qtr 09	
	B	Lift in operation	4 Qtr 09	B	Lift in operation		2 Qtr 10	1Qtr 10	
105	C	Lift in operation	3 Qtr 09	A	LMR Upgrading	60%	4 Qtr 10	2 Qtr 09	
	B	Lift in operation	4 Qtr 09	B	Lift in operation		2 Qtr 10	1 Qtr 10	
106	B	Lift in operation	4 Qtr 09	A	Lift in operation		2 Qtr 10	4 Qtr 09	
	C	Lift in operation	4 Qtr 09						
107	C	Lift in operation	4 Qtr 09	A	LMR Upgrading	70%	4 Qtr 10	2Qtr 09	
	B	Lift in operation	4 Qtr 09	B	Lift in operation		2 Qtr 10	4 Qtr 10	
108	B	Lift in operation	4 Qtr 09	A	Lift installation in progress	50%	3Qtr 10	1Qtr 09	
	C	Lift in operation	4 Qtr 09						
	D	Lift in operation	4 Qtr 09						
	E	Lift in operation	4 Qtr 09						
	F	Lift in operation	4 Qtr 09						
109	C	Lift in operation	4 Qtr 09	A	Lift installation in progress	60%	3 Qtr 10	1Qtr 09	
	D	Lift in operation	4 Qtr 09	B	Lift installation in progress	60%	3 Qtr 10	1Qtr 09	

*Stage of work -
(for New Lift)

- 1 Micropiling
- 2 Pilecap/ Lift Pits
- 3 RC parapet wall cutting
- 4 Steel lift shaft launching
- 5 Lift door frame installation by lift contractor
- 6 Brick up by builder
- 7 Lift Installation by lift contractor
- 8 Lift Commissioning & handing over

*Stage of work -
(for Existing Lifts)

- 1 Preliminary Works - Hoarding
- 2 Building Works By Builder such as creating new lift openings
- 3 Lift door frame installation by Lift contractor
- 4 Brick-up by builder
- 5 Lift car installation by Lift Contractor
- 6 Lift Commissioning & handing over