

LIFT UPGRADING PROGRAMME - BULK CONTRACT C51

PRECINCT (C) : BLOCKS 101 to 109 Bukit Purmei

PROJECT STATUS up Sept, 2010

Contract No. : D/299/07

Contractor : Teambuild Construction Pte Ltd

| Block No. | NEW LIFT CONSTRUCTION | | | EXISTING LIFT | | | | Remarks | |
|-----------|-----------------------|----------------------|----------------------|---------------|-------------------------------|----------------------|-----------------|----------|--|
| | Lift | *Stage Of Works <-%> | Target to Commission | Upgrading | | | Shut Down (ELS) | | |
| | | | | Lift | *Stage Of Works <-%> | Target to Commission | | | |
| 101 | C | Lift in operation | 4 Qtr 09 | A | Lift installation in progress | 70% | 4Qtr 10 | 2Qtr 09 | |
| | B | Lift in operation | 4 Qtr 09 | B | Lift in operation | | 2 Qtr 10 | 4 Qtr 10 | |
| 102 | C | Lift in operation | 4 Qtr 09 | A | Lift in operation | | 2 Qtr 10 | 4 Qtr 09 | |
| | D | Lift in operation | 4 Qtr 09 | B | Lift in operation | | 2 Qtr 10 | 4 Qtr 10 | |
| 103 | C | Lift in operation | 4 Qtr 09 | A | Lift installation in progress | 70% | 4 Qtr 10 | 2 Qtr 09 | |
| | B | Lift in operation | 4 Qtr 09 | B | Lift in operation | | 2Qtr 10 | 1Qtr 10 | |
| 104 | C | Lift in operation | 4 Qtr 09 | A | Lift installation in progress | 90% | 4Qtr 10 | 2 Qtr 09 | |
| | B | Lift in operation | 4 Qtr 09 | B | Lift in operation | | 2 Qtr 10 | 1Qtr 10 | |
| 105 | C | Lift in operation | 3 Qtr 09 | A | Lift installation in progress | 80% | 4 Qtr 10 | 2 Qtr 09 | |
| | B | Lift in operation | 4 Qtr 09 | B | Lift in operation | | 2 Qtr 10 | 1 Qtr 10 | |
| 106 | B | Lift in operation | 4 Qtr 09 | A | Lift in operation | | 2 Qtr 10 | 4 Qtr 09 | |
| | C | Lift in operation | 4 Qtr 09 | | | | | | |
| 107 | C | Lift in operation | 4 Qtr 09 | A | Lift installation in progress | 70% | 4 Qtr 10 | 2Qtr 09 | |
| | B | Lift in operation | 4 Qtr 09 | B | Lift in operation | | 2 Qtr 10 | 4 Qtr 10 | |
| 108 | B | Lift in operation | 4 Qtr 09 | A | Lift installation in progress | 95% | 3Qtr 10 | 1Qtr 09 | |
| | C | Lift in operation | 4 Qtr 09 | | | | | | |
| | D | Lift in operation | 4 Qtr 09 | | | | | | |
| | E | Lift in operation | 4 Qtr 09 | | | | | | |
| | F | Lift in operation | 4 Qtr 09 | | | | | | |
| 109 | C | Lift in operation | 4 Qtr 09 | A | Lift in operation | | 3 Qtr 10 | 1Qtr 09 | |
| | D | Lift in operation | 4 Qtr 09 | B | Lift in operation | | 3 Qtr 10 | 1Qtr 09 | |

*Stage of work -
(for New Lift)

- 1 Micropiling
- 2 Pilecap/ Lift Pits
- 3 RC parapet wall cutting
- 4 Steel lift shaft launching
- 5 Lift door frame installation by lift contractor
- 6 Brick up by builder
- 7 Lift Installation by lift contractor
- 8 Lift Commissioning & handing over

*Stage of work -
(for Existing Lifts)

- 1 Preliminary Works - Hoarding
- 2 Building Works By Builder such as creating new lift openings
- 3 Lift door frame installation by Lift contractor
- 4 Brick-up by builder
- 5 Lift car installation by Lift Contractor
- 6 Lift Commissioning & handing over